COMPLETION REPORT

1	Name of the Work	Improvements to Park Fencing and other works in ward no 12 Shettyhalli Sub Division.
2	Sanctioned Estimate No. and date	EE/DD/TS/105/2018-19 Dated: 27.01.2019
3	Head of Account which is chargeable	P3292 (Job Code 012-19-000028)
4	Instrument Order No. and date	EE/DD/WO/543/2019-20 dated: 01.02.2020
5	Name of Contractor	M/s Technical Manager(West), KRIDL.
6	Work started	01.02.2020
7	Work Completion	31-12-2021
8	Time Stipulated for Completion of Work	90 days
9	Delay in Execution of Work	610 days
10	Measurement recorded in	MB No. 4904 Page No. 490388- 490397.
11	Check Measurement of the Asst	
12	Name of the office/official in charge of the work	
	a) Asst. Eng/Junior Engineer	Sri S.N. Krishnamurthy AE
	b) Asst. Executive Engineer	Sri Janardhan AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 5.00 Lakhs	Rs.	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Execution

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು